



Successfully Implementing Innovative Bridge Projects

MassDOT – Highway Division

Joseph A. Pavao, Jr., P.E., Project Manager, Major Projects

September 16, 2015



AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS



Accelerated Bridge Program

- Implemented August, 2008
- \$3.1 Billion in Funding
- Complete 200 Bridge projects
- Primary Goal: Improve bridge condition/reduce number of SD Bridges to 450 by 2016
- <u>This required MassDOT</u>
 <u>to be efficient &</u>
 <u>innovative!!</u>



Cultural Shift

- Establish a new team of project managers
- Empower staff to be creative
- Obtain Feedback from construction industry
- Consult with other States on successful ABC Projects
- Consult with FHWA on Procurement Methods





Innovations Implemented by ABP

- PBES using steel, precast concrete, aluminum, and FRP
- SPMT bridge moves
- Rapid-set concrete
- Incentive/Disincentive
 Clauses
- Design Build Procurement Methods





- 1. Medford 193 FAST 14
- 2. Worthington 100% Precast Concrete Bridge
- 3. Wellesley Route 9 Heavy Lift Bridge

Medford - 193 Fast 14 Project



•14 structures carrying I-93 over various roads and the Mystic River •ADT: 200,000 in each direction •Urgent need for emergency repairs and superstructure replacements •Substructure repairs performed in spring •All 14 superstructures replaced in a series of ten consecutive 55-hour work weekends in a single summer. •No impact to weekday rush hour traffic

Isolated Deck Failure





Precast Lifting Exercise





Dry Runs & After Action Reviews



Two Moveable Barrier Machines



Friday night, 10:00 PM – Demolition Starts



Saturday Morning, 7:00 AM – Demolition Complete



Saturday – Erection of PBU's



Saturday Afternoon- Forming of Closure Pours



Saturday Afternoon – Placement of Rebar



Sunday Morning – Placement of High Early Concrete



Monday Morning - 5:00 AM – Open to Traffic



"95% of people surveyed prefer ABC over Conventional Construction because it is faster and creates fewer delays"

Worthington - 100% Precast Bridge



•Route 112 over Kearney Brook •ADT: 300 •Replaced during a 60-day closure period •New bridge made of 8 PC footings, 6 PB abutments walls, 4 PC wing walls, 4 PC guardrail transitions, 8 PC approach slabs, and 3 PC 32F **NEXT Beams** •First curved flange NEXT Beam bridge •Completed in 60 days

Placement of Precast Substructure



Placement of Precast Deck Beams



Completed Bridge - 60 days later



Wellesley – Heavy Lift



•Cedar Street over Route 9 •ADT: 16,700 •Short detour used existing (modified) ramps •Closed for 72 hours during Independence Day weekend •Bridge and roads reopened in just 61 hours (11 hours ahead of schedule) •Award-winning public

information campaign





Heavy Lift Equipment

Moving the Cedar Street Bridge





Sequence of Construction



July 1, 10:30 PM

Demolition of old bridge superstructure is underway



July 2, 10:30 AM Demolition of old bridge superstructure completed



July 2, 10:30 PM

Erecting pier and abutment caps



July 3, 10:30 AM The new bridge is in place

Completed Bridge - 11 hrs. Ahead of Schedule





- Involve the Public and Stakeholders early to define project expectations.
- Explore ABC opportunities on every project early in the design to minimum disruption to the stakeholders.
- Explore different contracting methods and the use of Incentives/Disincentives when appropriate.
- Lose the mindset "We've Always Done it This Way"!

Feedback & Questions

