



Innovative Bridge Designs for Rapid Renewal ABC & State Experiences

2017, ABC Conference, Miami

Finn Hubbard, Fickett Structural Solutions SHRP2 ABC/PBES Subject Matter Expert



AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS



SHRP2 at a Glance

- SHRP2 Solutions 63 products
- Solution Development processes, software, testing procedures, and specifications
- Field Testing refined in the field
- Implementation 430 transportation projects; adopt as standard practice
- SHRP2 Education Connection connecting next-generation professionals with next-generation innovations



What is SHRP2 R04?

- Provides state and local DOTs with a design toolkit for prefabricated bridge projects.
- Standardized approaches streamline the activities required to get bridge replacement systems designed, fabricated, and erected in less time, and installed in hours or weeks, rather than months.
- Standard design plans for foundation systems, substructure and superstructure systems, subsystems, and components that can be installed quickly with minimal traffic disruptions.

R04 Implementation Projects

- Through the Implementation Assistance Program, 8 states received funding and technical assistance to use the R04 product.
- SHRP2 Implementation Assistance Projects included:
 - Arizona: Gila River Indian Reservation
 - California: Fort Goff Creek
 - Kentucky: Stewarts Creek
 - Maine: Kittery Overpass
 - Missouri: Boone County
 - Rhode Island: Warren Avenue
 - Wisconsin: I-39/94
 - Michigan: Seney Wildlife Refuge

Next Step, R04 Training

- A one day training class was assembled to introduce frontline employees at DOT's to ABC in general and the SHRP2 R04 Toolkit in particular.
- This training was offered to the State DOT's through the FHWA and AASHTO.
- A total of 16 states received the training last winter
- The R04 team is currently delivering 19 more training sessions

The 16 States Who Received the ABC Training

- Arkansas Delaware Florida Illinois
- Iowa Louisiana Michigan
- Nebraska New Jersey New Mexico Pennsylvania

Montana

Wisconsin

- South Carolina South Dakota
- Puerto Rico
- As can be seen here, states with larger populations along with states with large areas were interested in ABC

What the States Learned from the Training Class

- Overall introduction to the concept and practice of ABC
 - Why consider ABC?
 - What has changed that makes us interested in building bridges faster?
- Bridge movement technologies
 - PBES
 - Slide-in
 - SPMT



What the States Learned from the Training Class (Continued)

- What does the R04 Toolkit contain? How can it help?
- Lessons learned
 - Two demonstration projects
 - Eight implementation projects
- Costs and savings by implementing ABC
- Contractor interactions
- Tour of ABC projects from around the country
 - Information gathered from the three R04 Peer to Peer exchanges (42 states attended)

What the SHRP2 R04 Team Learned from the States

- Most states have tried an ABC project
- Only a few states have a fully developed ABC program
- States are working to develop a statewide ABC program
- States are interested in what others have done to develop their ABC program
- What is the level of effort to start up an ABC program?
- How do you "sell" ABC to upper management?

What the SHRP2 R04 Team Learned from the States

- What criteria should be used to evaluate ABC opportunities?
 - Safety aspects
 - Restricted construction window
 - Environmental issues
 - Mainline or local road
- What does ABC cost? Save?
- Traffic is a BIG ABC driver in some states
- Detour length is the main factor in some states
- How do I convince contractors that ABC is a good thing?



What the SHRP2 R04 Team Learned from the States

- What have been some of the "pit falls" on past ABC projects?
 - Survey
 - Measure twice, cut once comes to mind
 - Joints are critical
 - Pay attention during shop plan reviews
 - When using bar couplers, template, template, templates!


Global Observations on State Experiences with ABC

- Generally most states have had a good experience with their ABC projects
- Most states are in the same boat and we are all moving up the ABC learning curve together
- Costs continue to be a challenge to ABC
 - First projects are expensive
 - Cost do come down with experience and repetition
 - Look at the total project cost, not just bid prices
 - Traffic control
 - Project management
 - User costs

Questions?

Jamal Elkaissi Jamal.Elkaissi@dot.gov (720) 963-3272

Finn Hubbard fhubbard@fickettinc.com 608-215-7862







SHRP2 Overview Innovative Bridge Designs for Rapid Renewal (R04) Using ABC/PBES


Finn Hubbard, Fickett Structural Solutions SHRP2 ABC/PBES Subject Matter Expert




AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS



SHRP2 Implementation: INNOVATE.IMPLEMENT.IMPROVE.



SHRP2 Implementation: INNOVATE.IMPLEMENT.IMPROVE.



Focus Areas





Safety: Fostering safer driving through analysis of driver, roadway, and vehicle factors in crashes, near crashes, and ordinary driving



Reliability: Reducing congestion and creating more predictable travel times through better operations




Capacity: Planning and designing a highway system that offers minimum disruption and meets the environmental and economic needs of the community




Renewal: Rapid maintenance and repair of the deteriorating infrastructure using already-available resources, innovations, and technologies


EDC-2, Prefabricated Bridge Elements and Systems



EDC-2, Slide-in Bridge Construction




EDC-2, Construction Manager/ **General Contractor**




Construction Manager/General Contractor

EDC-3, Ultra High Performance Connections



Current (December 2016)

Number of States in Various Implementation Stages





Workshop Learning Outcomes

Understanding ABC

- What does it mean?
- Why do we care?
- How do we implement?
- Knowledge of the SHRP2 R04 Toolkit
 - How can it assist me?
 - What guidance does it contain?

ABC – refers to technologies, contract mechanisms, design templates, and rapid-time savings in bridge construction

- Reduces construction time and minimizes traffic impacts
- Decreases safety risks by minimizing contractor exposure to traffic
- Increases local contractor involvement through standardized approaches
- Reduces environmental impacts
- Saves money and time

What is SHRP2 R04?

- Provides state and local DOTs with a design toolkit for prefabricated bridge projects.
- Provides standardized approaches to streamline activities required to get bridge replacement systems designed, fabricated, and erected in less time, and installed in hours or weeks, rather than multiple months
- Provides standard design plans for foundation systems, substructure and superstructure systems, subsystems, and components that can be installed quickly with minimal traffic disruptions



- Research phase of R04 product included two pilot projects built using the SHRP2 R04 ABC Toolkit:
 - Keg Creek Bridge, Iowa Department of Transportation
 - I-84 EB & WB Bridges over Dingle Road, New York Department of Transportation

R04 Implementation Projects

- Through the Implementation Assistance Program, eight states received funding and technical assistance to use the R04 product.
- SHRP2 Implementation Assistance Projects included:
 - Arizona: Gila River Indian Reservation
 - California: Fort Goff Creek
 - Kentucky: Stewarts Creek
 - Maine: Kittery Overpass
 - Missouri: Boone County
 - Rhode Island: Warren Avenue
 - Wisconsin: I-39/94
 - Michigan: Seney Wildlife Refuge

Questions?









SHRP2 Innovative Bridge Designs for Rapid Renewal

Introduction to ABC

ABC "Toolkit" for Designers

Finn Hubbard, Fickett Structural Solutions SHRP2 ABC/PBES Implementation Technical Lead



AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS



Introduction to Accelerated Bridge Construction (ABC)

ABC is bridge construction that uses innovative, nonconventional approaches in planning, design, materials, and construction methods in a safe and cost-effective manner to reduce the onsite construction time that occurs when building new bridges or replacing and rehabilitating existing bridges.

ABC Construction Methods

- Elements Assembled Onsite
- Slide In Bridge Construction (SIBC)
- Entire Super Structure moved in from a remote location (SPMT)
- Other methods?







- Enhanced mobility Reduces disruption to traffic and avoids congestion.
- Increased safety Reduces exposure of workers and public to construction activities. Most of the construction is done at ground level.
- Reduced costs Reduces owner costs, contractor risks, user delays, over time.
- Better quality control of precast elements
- Reduced environmental impacts

When to Use ABC



Emergency Replacement

At right, I-10 spans on Lake Pontchartrain after Hurricane Katrina

Planned Replacement





Lesson 6

Process for Choosing ABC



- Successful use of ABC requires:
 - Careful evaluation of the requirements for the bridge,
 - Evaluation of site constraints, and
 - Review of total costs and benefits.


Gila River – Arizona **Good Locations for ABC???**



Test Case for ABC Selection

		r ABC Sele	ct	in	'n	
% Weight	Category	Decision-Making Item	Possible Points	Points Allocated		Scoring Guidance
	(an/under ge)	Railroad on Bridge? Railroad under Bridge?	8		0 4 8 0	No railroad track on bridge Minor railroad track on bridge Major railroad track on bridge No railroad track under bridge
17%	Disruptions (on Bridge)	Over Navigation Channel that needs to remain open?	6		1 3	Minor railroad track under bridge Major railroad track(s) under Bridge No navigation channel that needs to remain open Minor navigation channel that needs to remain open
8%	Urgency	Emergency Replacement?	8		6	Milor navigation channel that needs to remain open Major navigation channel that needs to remain open Not emergency replacement Emergency replacement on milor roadway Emergency replacement on major roadway
	5	ADT and/or ADTT (Combined Construction Year ADT on and under bridge)	6		0 1 2 3 4 5 6	No traffic impacts ADT under 10,000 ADT 10,000 to 25,000 ADT 25,000 to 50,000 ADT 50,000 to 50,000 ADT 75,000 to 100,000 ADT 100,000+
23%	User Costs and Delays	Required Lane Closures/Detours? (Length of Delay to Traveling Public)	6		0 1 2 3 4 5 6	Delay 0-5 minutes Delay 5-15 minutes Delay 15-25 minutes Delay 23-35 minutes Delay 35-45 minutes Delay 45-55 minutes
		Are only Short Term Closures Allowable?	5		0 3 5	Alternatives available for staged construction Alternatives available for staged construction, but undesirable No alternatives available for staged construction
		Impact to Economy (Local business access, impact to manufacturing etc.) Impacts Critical Path of the Total Project?	6			Minor or no impact to economy Moderate impact to economy Major impact to economy Minor or no impact to critical path of the total project
14%	oction Time	Restricted Construction Time	8		3 6 0	Moderate impact to critical path of the total project Moderate impact to critical path of the total project Major impact to critical path of the total project No construction time restrictions
	Construction	(Environmental schedules, Economic Impact – e.g. local business access, Holiday schedules, special events, etc.) Does ABC mitigate a critical environmental impact or	,		3 6 8	Minor construction time restrictions Moderate construction time restrictions Major construction time restrictions ABC does not mitigate an environmental issue
5%	Environment	Does ADL mitgate a cristial environmental impact or sensitive environmental issue?	5		2 3 4 5	ABC orders not mugate an environmental issue ABC mitigates a minor environmental issue ABC mitigates several minor environmental issue ABC mitigates several major environmental issue
3%	Cost	Compare Comprehensive Construction Costs (Compare conventional vs. prefabrication)	3		0 1 2 3	ABC costs are 25%+ higher than conventional costs ABC costs are 1% to 25% higher than conventional costs ABC costs are equal to conventional costs ABC costs are lower than conventional costs
	tt	Does ABC allow management of a particular risk?	6		0-6	Use judgment to determine if risks can be managed through ABC that aren't covered in other topics
18%	Management	Safety (Worker Concerns)	6		3 6	Short duration impact with TMP Type 1 Normal duration impact with TMP Type 2 Extended duration impact with TMP Type 3-4
	Risk	Safety (Traveling Public Concerns)	5		0 3 6	Short duration impact with TMP Type 1 Normal duration impact with TMP Type 2 Extended duration impact with TMP Type 3-4 1 total soan
	-	Economy or scare (repetition of components in a bridge or bridges in a project; (Total spans = sum of all spans on all bridges on the project)				1 total spans 2 total spans 3 total spans 4 total spans 5 total spans 5 total spans
12%	Other	Weather Limitations for conventional construction?	2		0 1 2	No weather limitations for conventional construction Moderate limitations for conventional construction Severe limitations for conventional construction
		Use of Typical Standard Details (Complexity)	5		0 3 5	No typical standard details will be used Some typical standard details will be used All typical standard details will be used

Test Case for ABC Method



ABC Project Coordination

- Starts in planning
- Project Manager, Designer and Construction Engineer need to be on the same page
- Discuss the site constraints
- What is the best method?
 - PBES
 - Slide-in
 - SPMT
 - Other?
 - None



Other Factors: ABC Significantly Decreases Construction Impacts

- During peak construction season:
 - ✓ 20% of highways are under construction
 - ✓ More than 3,000 work zones.
 - Active work zone in 1 out of every 100 miles



- More than 40,000 people are injured each year in crashes in work zones.
- One work zone fatality every 8 hours 3 per day
- One work zone injury every 9 minutes 160 per day

Traffic and ABC

- We live in a different world from the one the interstate system was built in
- User delays are a real cost to society
- User delays include detour lengths
- ABC can dramatically help



Challenges of ABC



- Higher initial construction cost
- Considering user costs can be difficult/need standards
- Joint durability
- Connections approved for seismic regions
- Engineers need ABC standards/specifications/training
- ABC projects are perceived as more risky/less profitable
- Industry reluctance
- CIP culture/ contractors want to self-perform

ABC Example – Massachusetts







Massachusetts DOT replaced 14 bridges in


12 weekends!

 Used Prefabricated Bridge Elements and Systems (PBES)

I-93 Fast 14 Project

Massachusetts DOT replaced 14 bridges in 12 weekends!

 Used Prefabricated Bridge Elements and Systems (PBES)



Lesson 1



Massachusetts DOT replaced 14 bridges in 12 weekends!

• This is what caused the need to push hard and fast!



Lesson 1

Lesson 2

Lesson 3

Lesson 4

Lesson 5

Fast 14 - Module Shipping

• Modules delivered in mass to stay on schedule



Lesson 1


Lesson 2

Fast 14 - Doing It Fast Means Lots of **Equipment On Site**



Fast 14 – Work Around the Clock

• Ten: 55-hour closures (each bridge was completed in less than 48 hours!)



Lesson 1

Lesson 2

Lesson 3


Lesson 4

Lesson 5

Lesson 6

The Toolkit contains the philosophy of ABC, movement technologies, and several completely worked out design examples in steel and concrete super structures and concrete substructures.

Elements vs. Systems



Lesson 2

Lesson 1

Lesson 3

What are Prefabricated Elements?

- Element: Single structural component of a bridge:
 - Deck Element
 - Beam Element
 - Pier Element
 - Abutment and Wall Element

Prefabricated Elements





Lesson 1

Lesson 2

Lesson 5

Deck Elements



- Precast Deck Slab Panels:
 - Partial Depth
 - Full Depth
- Level of Compression
 - Post-Tensioning
- Ultra High Performance Concrete
 - Simplified Joints without Compression

Full Depth Precast Deck Panels





Lesson 2


Lesson 3

Lesson 5

Precast Bridge Decks with Quality Riding Surfaces

- Diamond grinding is used to smooth deck after installation of the elements.
- Concrete cover in the elements needs to be thick enough to accommodate the grinding operation.
- Thin concrete overlays or asphalt can eliminate the need for grinding..
 - Dependent of the amount of differential alignment of the precast pieces.

Typical Decked Steel Girders




Lesson 2



- Not proprietary
- Contractor can selfperform precasting of deck onsite
- Lightweight system for ABC

Lesson 4

Deck Bulb Tee Superstructure





85 foot span; 15 degree skew

NY Route 31

Lesson 1	Lesson 2	Lesson 3	Lesson 4	Lesson 5	
Lesson 1		Lesson 5	Lesson 4	Lesson 5	

UHPC Prestressed/ Post Tensioned Beams

lowa???



Substructures and ABC

- May control the ABC schedule
- If possible do before ABC closure
- Precast abutments/footings
- Drilled shafts
- Precast piers



Drilled Shaft Outside Footprint







Lesson 1

Lesson 3

Complete Precast Piers



Conventional Pier



Straddle Bent

Lesson 1	Lesson 2	Lesson 3	Lesson 4	Lesson 5	Lesson 6

Precast Piers









Lesson 2

Lesson 1

Lesson 3

Lesson 4

Lesson 5

Segmental Columns





Lesson 1

Lesson 2

Lesson 3


Lesson 4

Lesson 5

Prefabricated Foundations

- Prefabricated footings
 - Size and weight issues
 - Precast sections with closure pours
- Prefabricated pile caps
 - Corrugated pipe pile pockets
- Prefabricated box caissons
 - Dewater for footing construction

Abutments on H Piles



Lesson 1

Prefabricated Footings & Walls





Lesson 2

Prefabricated Systems

Lesson 2





Importance of Connections in ABC



Important Design Characteristics of PBES Connections

- Engineering characteristics for design:
 - Strong, Durable Material
 - Good Bond to Concrete
 - Good Bond to Rebar
 - Self Consolidating
 - Sustained Tensile Strength
 - Short Development Length


How UHPC Fits into ABC




- Benefits
 - Strong joint, short lap lengths of rebar
 - Watertight
 - Chloride resistant
- Drawbacks
 - Expensive material
 - Specialty sub contractor?
 - Non-familiarity of contractor/owner


UHPC Strength Gain

Compressive Strength Gain



UHPC Longitudinal Joints





Lesson 2

6-inch joint using hairpin bars

6-inch joint using straight bars

UHPC Mixing and Placement – NYSDOT Example




Lesson 2




Lesson 3

Link Slabs

- Another option for multispan bridges
- Jointless, not continuous
 - Less complicated
 - Less Expensive
 - Great for prefabricated beam elements
- Used to accommodate the end rotations in the beams



Excellent Resource: FHWA ABC Connections Manual





Antonio Sector I

ins and the second second

IONNAN'S FOR LIFE

Precast Concrete Deck Panels Open Shear Connector Pockets



Lesson 2



Options for Connecting Deck Elements


- Closure pour with lapped reinforcement and rapid set concrete
- Small closure pour with UHPC
- Small closure pour with headed reinforcing bars and non-shrink grout
- Grouted shear key with transverse post-tensioning
- Match cast epoxied edges with transverse posttensioning

ABC Substructure Connections

Connections for Precast Systems:

- Grouted Splice Sleeve
- Grouted Post Tensioning ducts
- Grouted Cap Pockets (seismic)

Grouted Splice Sleeve Couplers



Lesson 2





Lesson 1

Grouted Splice Sleeve Couplers






Lesson 1

Lesson 2

Lesson 3


Grouted Splice Sleeve Couplers




Lesson 1

Lesson 3


Grouted Ducts for Dowels in Caps/Foundations



For Seismic Regions: Precast Bent Cap, Grouted Cap Pocket



Lesson 2



The concept of building all the bridge elements offline (where ROW is available) and then moving them into place in a few hours is a powerful ABC method to minimize traffic disruption.

Lesson 1	Lesson 2	Lesson 3	Lesson 4	Lesson 5	Lesson 6


Rapid Demolition Using Conventional Equipment





Rapid Demolition Using SPMTs

4500 South over I-215 (2007) Utah. Existing bridge spans removed using SPMT.



Lesson 1

Lesson 2

Lesson 3

Lesson 4

Lesson 5

Lesson 6

ABC Methods, What to Choose?

- The construction site will lead you to the best ABC solution
- What are the constraints?
 - Interstate over local road
 - Local road over an Interstate
 - Bridge over a river
 - Open area around bridge site
 - Tight urban area

Bridge Moves with Self Propelled Modular Transporter (SPMTs)





Lesson 1

Lesson 2

Lesson 3

Lesson 4

Lesson 5

Example: Barge-Mounted SPMTs

- Category 4 Hurricane Ivan struck the Pensacola area on September 16, 2004, damaging nearly a ¼ mile of the double span, I-10 concrete bridge over Escambia Bay.
- SPMTs on barges were used to transport 24 good spans from the east-bound lane to the west-bound lane.




Example: Utah Bridge Farm



Utah I–80 Bridges, State to 1300 East

			1	

SPMT Manuals




SPMT Resource Documents available here: https://www.fhwa.dot.gov/bridge/abc/spmts.cfm

Lesson 1	Lesson 2	Lesson 3	Lesson 4	Lesson 5	Lesson 6

Erection Concepts For Bridge Replacement Using Cranes

Lesson 1



Crane Placement for Erection





87	a	C 1	c i	n	
٩.		3	51	n	т.

Lateral Sliding of Bridges

- Sliding technique allows the projects to be built while minimizing disruption to traffic, accelerating construction, and reducing costs considerably.
- It can be used to slide the old bridge superstructure onto temporary supports to become the construction detour, leaving the old alignment open for new construction.
- Moving the bridge can be done by pushing, using pairs of hydraulic jacks pulled with strand jacks, or by cranes.
- The bridge is usually moved along a steel track.

Slide Track and Jacks



Lateral Slide Example: Nevada

I-15 West Mesquite Interchange, Mesquite, Nevada

Saved 2 million by NOT having to realign the interstate



Lesson 1

Lesson 2

Lesson 3

Lesson 4

Lesson 5

Lateral Slide by Pulling With a Crane – Example





Lesson 2



Green Bay, Wisconsin



Lesson 3

Lesson 4

Lesson 5

Lateral Slide By Pulling with a Crane



Example: Slide Bearings



Lesson 1

Lesson 2

Lesson 3

Lesson 4

Lesson 5

Example: Jacking After Roll-In



What's in the R04 Toolkit for Designers?

ABC for Designers, SHRP2 R04

Reminder:

- Focus on "workhorse" bridges.
- Complete bridges using prefabricated elements and modular systems.
- Contractor could self-perform much of the work.
- Simple to fabricate on site or in a plant and easy to erect using conventional cranes.
- Fast assembly in the field in 1 to 2 weeks.
- Durable connections/durable bridges.

Design Considerations for ABC Standards

- Eliminate deck joints at piers and abutments.
- Consider modular systems that do not require posttensioning for assembly.
- Consider modular systems with integral wearing surfaces so that an overlay is not required.
- Provide extra 1/2 inch for grinding for smooth riding surface and skid resistance.
- Consider modules that can be used in simple spans and in continuous spans.

Using the ABC Toolkit



- Review the ABC Standard Plans and Design Examples.
- General Information Sheets introduce the intent and scope of the ABC standard plans and details.
- Engineer of Record (EOR) should perform own ABC design calculations for the site using the examples as a guide.
- EOR to customize the standard plans for the site—span lengths/bridge width/module size/skew/foundations/etc.

General Information Sheet

- Lifting and Handling Stresses
- Shop Drawings and Assembly Plan
- Fabrication Tolerances
- Site Casting Requirements
- Geometry Control
- Mechanical Grouted Splices
- Element Sizes
- General Procedure for Installation of Modules

General Information Sheet

GENERAL INFORMATION: SUPERSTRUCTURE

HERABILGATED COMPONENTS PRODUCED OFF-SITE CAN BE SUICELY ASSEMBLED, AND CAN RECIPIC CONSTITUTION THE, GOT, MININEL LANG LODING: THE AND/THE NEED FOR A TRANSMAR BRIDGE, THE WITEHT OF THESE DESIGN STANDARDS IS TO PROVIDE INFORMATION THAT AFFLEX TO THE DESIGN, DETAILING, FASTO, ATOM, HAND, INS ASSEMBLY OF PREVAMINATED COMPARENTS USED IN ACCELENTING MODE CONSTITUTION, ACCORDING TO AASTRO UPO BRIDGE DEGIG SPECIFICATIONS.

THE SYSTEMS PRESENTED IN THESE CESSON STANDARDS CONSIST OF A PRESENCE CONCRETE CHIEFER WITH AN INTEGRALLY CASE DECK AND A COMPOSITE DEDOED STELL STRINGEN MODULE, BOTH SYSTEMS INCLUES A FALL DOT'N PLANEE THAT SOMES AS THE ROME SUFFACE TO ELEMENTE THE RESE FOR A CAST-IN-PLANE DECK.

THE PRE-ADMILATED SUPERSTRUCTURE SYSTEMS SUPERSTRUCTURE MODILES/PRESENTED IN THESE PLANS MAY BE USED WITH THE PREFAMINGATED SUBSTRUCTURE SYSTEMS THAT ARE A PART OF THESE DESIDENT STANDARDS, OF THEY ARE THE USED WITH DUTIES THAT DUSTING SUBSTRUCTURES THAT HAVE REDU ADAPTED TO SUPPORT THE LOAD SEQUENCIDENT FOR THESE SUPERSTRUCTURE MODILES.

TYPICAL DESIGNS FOR SUPERSTRUCTURE MODULES HAVE REEN GROUPED INTO THE FOLLOWING SPAN RANGES

20 FT < SPAN < 40 FT 40 FT < SPAN < 70 FT 70 FT < SPAN < 100 FT 100 FT < SPAN < 100 FT

THE SUPERSTRUCTURE CROSS-SECTION AND MODILE WIDTLS HAVE REEN SHOWN FOR A TYPICAL TWO LANE REDUCE WITH SHOLLDERS HAVING AN OUT-TO-OUT WIDTH OF 47-07. WHILE THE BINDE CROSS-SECTION WAS CROSSEN TO REPRESENT A NOUTHER SHOLD STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE DESIGN CONCENTS, DETAILS, PABRICATION AND ASSEMBLY ARE STRUCTURE, THE STRUCTURE AND ASSEMBLY ARE STRUCTURE, THE STRUCTURE AND ASSEMBLY AND ASSEMBLY ARE STRUCTURE, THE STRUCTURE AND ASSEMBLY ARE STRUCTURE, THE STRUCTURE AND ASSEMBLY AND ASSE

THE DEFALS PREJENTED IN THESE PLANS ARE INTERVED TO SERVE AS DEPEND. SUBJAVE IN THE DEVELOPMENT OF DESIDES SUIVAILE TO A ACCELERATED BUILDE CONSTRUCTION. THESE DETAILS SHALL NOT BE PERCEIVED AS STANDARDS THAT ARE READ TO BE INSERTED INTO CONTINUET PLANS. THEIR INFLEMENTATION SHALL NARRANT A COMPLETE DESIGN BY THE DEDINEER OF RECORD LEVEN IN ACCOMPLETE DESIGN BY THE DEDINEER OF RECORD LEVEN IN ACCOMPLETE, WITH THE REQUIREMENTS FOR THE PROJECT SITE AND DOT STANDARDS AND SPECIFICATIONS, THAT DESIGNED SPECIFICATIONS, INCLUDING INTERNA PROVIED FOR SATISFIED AND PROFERING ESTIMATIONS, INCLUDING INTERNA PROVIED FOR CONSTRUCTION.

ALL CONSTRUCTION AND ASSEMBLY PLANS, INCLUDING THE DESIGN OF LIFTING POINT, INFORMER, AND RESERVE, SHALL BE SEGNED AND SEALED BY A LICENSED PROFESSIONAL DAILNESS.

ALL FORWORK FOR THE OEX SHALL RE SUPPORTED FROM THE LONGITUDINAL OFFICERS SIMILAR TO CONFERTIONAL CONSTRUCTION METHODS, SHALED CONSTRUCTION SHALL NOT BE ASSUMED, DEXED GINDER STREAMS SHALL ALLOW FUTURE DEXX REPLACEMENT WITHAUT THE USE OF SIRVING.

SKEWED STRUCTURES:

THESE PLANS PRESENT A CONCEPT NELL-SUITED TO ENDERS SUPPORTED ON BEARING LINES HOMMAL TO THE CENTERLINE OF THE STRUCTURE LOW TO MODERATE. SERIES CAN be accommodiated with due consideration of men to design, predictation, and direction, Linker Series Require due consideration of design and detailing requirements the designed of record solution of design and detailing incomponenting the predicts of any degree of species supports in accompance with all any include designs specifications.

DESIGN SPECIFICATIONS

AASHTD LAPD BRIDGE DESIGN SPECIFICATIONS, STH EDITION

DESIGN LIVE LOAD: HL-93 FUTURE REARING SURFACE - 25 PSP

THESE CONCEPT DESIGNS DO NOT CONSIDER PERMIT OR OVERLOAD VEHICLES AT THE STRENGTH LINET STATE THAT MAY BE REQUIRED BY THE GOVERNING AGENCY.

FABRICATION TOLERANCES:

PABRICATION TOLERANCES SHALL BE DETAILED IN THE PROJECT PLANS AND SPECIFICATIONS LINETS OTHERWISE SHOW DIMENSIONS SHOWN IN THE CONTINCT DOCUMENTS IN NO MORE THAN I INCL.

SITE CASTING:

F THE CONTRACTOR ELECTS TO FABRICATE THE NON-PRESTRESSED BRIDGE COMPONENTS AT A TEMPORARY CASTING FACILITY, THE CASTING SHALL COMPLY WITH THE PROVISIONS OF THE PROJECT SPECIFICATIONS.

GENERAL INSTALLATION PROCEDURE:

- BRY PIT ADJACENT PRECAST ELEMENTS IN THE YARD PRIOR TO SUPPING TO THE SITE.
- DO NOT PLACE MODULES ON PRECAST SUBSTRUCTURE UNTL THE COMPRESSIVE TEST RESULTS OF POR THE PRECAST SUBSTRUCTURE COMMENTION COMPRESSIVE THES SPECIFICD MONIOUR VALUES.
- SUPPET THE THP ELEVATION OF THE SUBSTRUCTURES, ESTABLISH RORKING POINTS, WORKING LINES, AND BENCHWARK ELEVATIONS FRICK TO PLACEMENT OF ALL MODULES.
- LIFT AND ERECT MODULES USING LIFTING DEVICES AS SHOWN ON THE SHOP DRAWINGS IN CONFORMANCE WITH THE ASSEMBLY PLANS.
- 5. SET MODILE IN THE PRIOTOR LIGATION. SUPPORT THE TOP ELEVATION OF THE MODILES, VERIFY PROFER LINE AND GRADE WITHIN SPECIFICD TOLERANCES. APPROACH STELL SHILL BE LEVED DETWEEN THE BEARING AND THE GREDER TO COMPOSITE FOR MINING OFFERINGES IN ELEVATION RETWEEN MODILES AND APPROACH ELEVATIONS, FOLLOW MINING OFFERINGES IN ELEVATION RETWEEN MODILES AND APPROACH ELEVATIONS, FOLLOW MINING OFFERINGES IN ELEVATION RETWEEN MODILES AND APPROACH ELEVATIONS, FOLLOW MINING OFFERINGES.
- 6. TEMPORABILY SUPPORT, ANCHOR, AND BRACE ALL EXECTED MODULES AS NECESSARY FOR STABILITY AND TO RESIST WIND OR OTHER LOADS WITH THEY ARE PERMANENTLY SECURED TO THE STRUCTURE, SUPPORT, ANCHOR, AND BRACE ALL MODULES AS BETAILED IN THE ASSOCIUTY FUAR.
- 7. DIFFERENCES IN CAMBER RETWEEN ADJACENT WOOLES SHIPPED TO THE SITE SHALL NOT EXCEDIT THE PRESCRIPTED LIMITS. IF THERE IS A DIFFERENTIAL CAMER, THE CONTRACTOR SHALL APPLICATION AS NEEDED TO BENIX CAMERATION FRAME WITHIN THE CONNECTION TOLENANCE, A LOYELING BEAM CAN ALSO BE USED TO ESUALIZE CAMERIC THE LOYELING MORECOBILE SHALL BE DEMONSTRATED DURING THE PRE-ASSEMBLY PROCESS PHONE TO SHIPPING TO THE SITE THE ASSEMBLY PLAN SHALL INCLATE THE LOYELING MORECOST ON DURING BEAM AND SUITABLE JACKING ASSEMBLIES POR ATTACHMENT TO THE LEVELING BEAM AND SUITABLE JACKING ASSEMBLIES POR ATTACHMENT TO THE LEVELING BEAM AND SUITABLE JACKING ASSEMBLIES POR ATTACHMENT TO THE LEVELING BEAM AND SUITABLE JACKING ASSEMBLIES POR ATTACHMENT TO THE LEVELING WITH THE ADDLESS OF DIFFEDERING RUMIN LEVELING MORTS FOR FIELD ADJUSTMENT ON ROULDES COUP ALL MODULES OFFICE OVER THE BEAM WERESS A MINIMUM TENSION CAPACITY OF 5,500 LES IS REMOVED OVER THE BEAM WERESS A MINIMUM TENSION CAPACITY OF 5,500 LES IS REMOVED FOR THE HEAM WERESS. A MINIMUM TENSION CAPACITY OF 5,500 LES IS REMOVED FOR THE HEAM WERESS. A MINIMUM TENSION CAPACITY OF 5,500 LES IS REMOVED FOR THE HEAM WERESS. A MINIMUM TENSION CAPACITY OF 5,500 LES IS REMOVED.
- FORM, CAST AND CURE UNPO CLOSURE POURS AS DETAILED IN THE PLANS AND SPECIFICATION.
- DIAMOND GRIND THE DECK TO ACHIEVE A SWOOTH PROFILE DIAMOND GRINDING OF THE BRIDGE DECK SWALL NOT DECHN UNTIL THE UNFO CLOSURE FOUR CONCRETE HAS RELOVED THE SPECIFICA MINIMUM COMPRESSIVE STRENGTH OF 10 KS1.

REQUIREMENTS FOR UHPC JOINTS:

PRIOR TO CONCRETE PLACEMENT OURING FADRICATION, THOROUGHLY COAT THE BEVELED FACES OF THE FORMADIN AT ALL CLOSURE JOINTS WITH AN APPROVED CONCRETE RETAINING ADMIXTURE

AFTER FORMS ARE STIPPED DURING FARRICATION, USE A HIGH-PRESSURE STREAM OF WATER TO ROUGHED THE REVELO FACES AT ALL CLOSUES JOINTS TO AN AMPLITURE OF \$ 10CH NITUALT DISTLATING COASES ASSESSATE.

EDGES OF CLOSURE FOUR SHALL BE SATURATED SURFACE DRY PRIOR TO PLACING URPC. All concerts faces to be in contact with uppc shall be cleaned and coated with an approved project doords about prior to placing uppc.

MOCKUPS OF EACH UPPC POUR SHALL BE PERFORMED PRIOR TO ACTUAL UPPC CONSTRUCTION.

ALL THE FORMS FOR UNPC SHALL BE CONSTRUCTED FROM PLYWOOD, USE CONTINUOUS TOP AND BOTTOM FORMS FOR UNPC JOINTS.

TWO PORTABLE BATCHING UNITS SHOULD BE USED FOR WIXING OF THE UNPC.

EACH UNC PLACEMENT SHALL BE CAST USING ONE CONTINUOUS FOUR, COLD JOINTS ARE PERMITTED ONLY AS APPROVED BY THE DOUMED, UNC SHALL BE PRODUCE TO FILL ARY ONE CONNECTION AREA WITHIN TO MINUTES.

THE UNFO SHALL BE CURED ACCORDING TO MATERIALS SUPPLIER RECOMMENDATIONS.

NEATHER CONDITION DURING UNFO PLACEMENT, INCLUDING TEMPERATURE AND WING, SHOULD BE TAKEN INTO CONSIDERATION INACCORDANCE WITH SUPPLIER RECOMMENDATIONS.

DIAMOND GRIND BRIDGE DECK:

AN ADDITIONAL THICKNESS OF $\frac{1}{2}$ inch has been incomponated in the deck to primit connection of the deck propile by diamond grinding.

SAW CUT GROOVE TEXTURE FINISH:

SAN OUT LONGITUDINAL GROOVES INTO TOP OF BRIDGE DECK USING A MECHANICAL CUTTING DEVICE AFTER DIAMOND GRINDING.

GEOMETRY CONTROL:

CONSTRUCTION GEOMETRY CONTROL FOR DIFFERENTIAL CAMEER, SREWNESS, AND CROSS-SLOPE ARE REY TO EXEMPTING PROPER FIT UP OF PREFABRICATED SYSTEMS.

THE CONTRACTOR SHALL CHECK THE ELEVATIONS AND ALIGNMENT OF THE STRUCTURE AT EVERY STARE OF CONSTRUCTION TO ASSUME PROPER RECTION OF THE STRUCTURE TO THE FINAL CARGE SIGNN ON THE DESIGN FUNDER SUPERIOR TOLESANCES SHOWN ON THE PLANE.

DRIDGE CROSS SLEPES UP TO 4 PERCENT CAN BE ACCOMMODATED BY EXECUTING THE SUPERFUETURE MODILES CAN OF PLUME THE SLOPE OF THE DRIDGE SEAT STALL CONFERM TO THE BRIDGE CROSS SLOPE CORRECTIONS FOR ORACE OF SHIMMING OR MODIFIED CAN BE COME WED APPRICED BY THE DRIVERS.

CAMBER CONTROL:

OFFENDITIAL CAMER CAN CAUSE ONDERSIONAL PROBLEMS WITH THE CONNECTIONS, CONTRAL OF CAMERS DURING FARILIZATION IS REQUIRED TO ACHIEVE RICE GUALITY, CAMER OFFENDICES BETWEEN ADJACENT SECK SECTIONS AT THE TIME OF EXECTION SHALL NOT EXCEPT THE LIMITS SHOWN ON THE PLANS,

THE PREFAMILATED SUPERITURING SHAR HALL BE PRE-ASSUMED TO ASSUME PROPER WATCH BETWEEN WOULDS TO THE ATTERACTION OF THE DEGINEED BETWEE SUPPLY TO THE JOB STILL THE PROCEEDING THE LOCAL AND ANTHONY DISTRIBUTIAL CANNED SHALL BE ESTABLISHED SUPPORT THE PRE-ASSEMBLY AND ANTHONY BY THE DEGINEED.

> THE STRATEGIC HIGHWAY RESEARCH PROGRAM 2 PROJECT RD4 INNOVATIVE BRIDGE DESIGNS FOR RAPID RENEWAL

> > STANDARD PREFABRICATED GIRDER SUPERSTRUCTURE

GENERAL INFORMATION


HNTS SEA / ISU / GENESIS OCTOBER 2011

SHEET NUMBER 03


DESIGN TEAN DOWEST DRED 123455

Sample Drawings from the ABC Toolkit


- Shows typical level of detail
- Plan sheets contain ABC specific details for routine bridges
- Guides the designer new to ABC on appropriate module configurations and connections
- Guidance on erection





TYPICAL SECTION




	EXAN	/PLE	STR	AND LAYOUT - INTERIOR GIRDER							
BEAM 'L' TYPE (FT)		'S' (FT)	f'c (KSI)	STRAND SIZE (IN)	STRAIGHT		HARPED		TOTAL		
	_				'Ns'	'Es' (IN)	'Nh'	'Eh' (IN)	'N'	'E' (BRG.) (IN)	'E' (MID.) (IN)
		5	8	0.5	6	3.00	4	23.00	10	11.00	3.80
DBT40	40	8	8	0.5	6	3.00	6	22.00	12	12.50	4.00
DBT42	7.0	5	8	0.5	12	3.33	10	20.00	22	0.9	4.09
	70	8	8	0.5	16	3.75	14	18.00	30	10.40	4.33
		5	8	0.5	10	3.00	10	26.00	20	14.50	4.00
DBT48	70	8	8	0.5	14	3.57	14	24.00	28	13.79	4.29
UD140	100	5	8	0.6	14	3.57	14	24.00	28	13.79	4.29
		7	8	0.6	16	3.75	16	23.00	32	13.38	4.38
DBTCO	100	5	8	0.6	12	3.33	10	38.00	22	19.09	4.09
		8	8	0.6	14	3.57	14	36.00	28	19.79	4.29
DBT60	130	5	10	0.6	16	3.75	16	35.00	32	19.38	4.38
		7	10	0.6	24	4.50	16	35.00	40	16.70	4.70









ABC Standards for Modular Superstructures

Decked Steel Girders

- Decked Steel Girder Interior Module
- Decked Steel Girder Exterior Module
- Bearing and Connection Details

Decked Concrete Girders

- Prestressed Deck Bulb-Tee Interior Module
- Prestressed Deck Bulb-Tee Exterior Module
- Prestressed Double-Tee module
- Bearing and Connection Details

ABC Standards for Modular Substructures

• Abutments & Wing Walls

- Semi Integral Abutments
- Integral Abutments
- Wing walls
- Pile Foundations and Spread Footings
- Piers
 - Precast Conventional Pier
 - Precast Straddle Bent
 - Drilled Shaft and Spread Footing Option

Outline of ABC Standard Plans


Outline of ABC Stan	dard Plans
Standard Sheet Sets	Contents
G1 – G3	General Information Sheets
A1 – A12	Precast Abutments, Wing Walls, & Approach Slabs
P1 – P9	Precast Complete Pier Systems
S1 – S8	Decked Steel Girder Superstructures
C1 – C12	Decked Concrete Girder Superstructures
CC1 – CC32	ABC Erection Concepts

Lesson 1	Lesson 2	Lesson 3	Lesson 4	Lesson 5	Lesson 6


Span Ranges for Superstructures

- Simple/continuous spans from 40 ft. to 130 ft.
- Simple for DL; Continuous for LL; No Open Joints.
- Plans are grouped in the following span ranges:
 - 40 ft. to 70 ft.
 - 70 ft. to 100 ft.
 - 100 ft. to 130 ft.
- Spans to 130 ft. can usually be transported and erected in one piece at many sites.
- Weight < 200 Kips for erection

Modular Superstructure Systems



Deck Bulb Tees






6 CIP UHPC - 9 DECK (SEE NOTE I) CLOSURE POUR 2% 63 7'-11 7'-10 7'-10 7'-10 7'-10 7'-11 EXTERIOR MODULE INTERIOR MODULE INTERIOR MODULE INTERIOR MODULE INTERIOR MODULE EXTERIOR MODULE Composite Steel System

Lesson 1


Lesson 3

Lesson 4

Typical Decked Steel Girder Module Interior




SECTION B-B (L40 & L70 SHOWN; L100 & L130 SIMILAR)



- Not proprietary
- Contractor can selfperform precasting of deck onsite
- Lightweight system for ABC


Lesson 1	Lesson 2	Lesson 3	Lesson 4	Lesson 5	Lesson 6

Precast Decked Girders





- Span lengths from 40 ft to 130 ft
- UT, WA, ID among states with DBT standards



- Based on the PCI
 NEXT beam
- Spans to 90 ft
- Low depth alternative

Lesson 5

Lesson 6


Integral and Semi-Integral Bridges for Rapid Renewal



- They allow the joints to be moved beyond the bridge.
- Well suited for ABC.
- Close tolerances required when using expansion bearings, and joints are eliminated.
- The backwall is precast with the deck.
- Fast erection in 1 to 2 days.
- Economical.

Lesson 1	Lesson 2	Lesson 3	Lesson 4	Lesson 5	Lesson 6

Example: Iowa – Semi-Integral Abutment Suspended Backwall








- H piles or spread footings
- Fill pile pockets with SCC
- Easy fit-up

20							
107	n	c	c	n	n		
-		D	S	u		1	

Integral Abutment







- Only one row of vertical piles •
- Precast backwall dowelled •
- Fast construction

1			
	66	on	
LC	55		
		••••	

Questions









Procurement, Costs, Savings and ABC

"Total" Project Costs Contractors and ABC


Finn Hubbard, Fickett Structural Solutions SHRP2 ABC/PBES Implementation Technical Lead



AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS



Total Project Cost = Construction Cost + User Cost



Understanding ABC Costs




- In general, bid prices for ABC are higher than conventional construction
- Bid prices are not the only cost parameter
- Owners need to be persuaded thru Cost-Benefit Analysis





Σ (Project Cost) =



(planning, design, procurement, construction, maintenance)_{cost}

ABC Cost Impact?



How Much Does ABC Cost?


It depends.....

- How fast is fast
 - Build a bridge in a weekend: Very expensive
 - Build a bridge in two weeks: Not too expensive
 - Build a bridge in a month: Can be the same price
- Overtime pay
 - Weekends, nights
- Details
 - Complex details tend to be more expensive
- Site conditions
 - Difficult sites can lead to higher costs
- Equipment
 - Specialized equipment is pricey





- Risk cost = Cost of failure * Probability of Occurrence
 - Known probabilities can be managed
 - Unknown probabilities are difficult to estimate
 - Probabilities will vary between different contractors
 - Size and experience of staff
 - Back-up equipment
 - This makes it hard to estimate during design
 - Example
 - Weekend Disincentive Clause = \$100K
 - Probability of not finishing bridge = 10%
 - Risk factor = \$100k * 0.10 = \$10,000



How Can Owners Address Risk?

- Understand that incentives and disincentives come at a price
 - Pick incentives and disincentives that are commensurate with the needs
- Tight schedules come at a price
 - Consider relaxing the schedule if appropriate
 - If a week is workable, do not try and do in a day

How Can Owners Address Risk?

- Risk Analysis?
 - Difficult for owners to estimate probabilities
 - Engage a specialty construction schedule consultant
- Allow for value engineering
- Consider Alternative Technical Concepts (ATC)
- CMGC
 - Risk management is a big part of this procurement process

Other Ways To Reduce Costs

- Bid a Series of Similar Projects
 - Builds up contractor experience = lower risk
 - Provides more efficient use of specialized equipment
 - If it is a "one of a kind" project, you may pay for the equipment in one project
 - Similar to precast girder forms

How Do You Justify ABC?



- If it costs more, why do we do it?
 - Reduces user costs
 - However, you can't spend user costs
 - Good PR for the agency
 - Improves Safety
 - Workers and travelers
 - Provides Better Durability
 - Prefabricated Elements

Contractors Bid



- What do contractors price?
 - Materials, labor, risk
- Contractors profit by doing/building things
- Self performance is important
 - Who does what matters
 - Do not like to use subcontractors if possible
- Comfortable with conventional construction
 - Means and methods

Benefits and Risks of ABC

Benefits

- Complete more projects
 in one season
- Increase profits from additional work
- Less exposure to traveling public, safety
- Incentives to open early
- Better prepared for emergency ABC work

Risks


- Liquidated damages
- Tight schedule
- Weather
- Subcontractors
- Worker fatigue
- Equipment breakdown
- Unknown territory

Contractor Lessons Learned

- Allow contractors to self perform when possible.
- Use local equipment
 - "Keep it simple" really works
- Involve the contracting community as early and often as possible in the ABC process.
- Contractors have good ideas work with them
- A good team is the best solution!

Risk Mitigation Between Procurement Methods

- CM/GC Basics
- Risk Allocation
- Difference between D-B-B, D-B, and CM/CG
- CM/GC Shared Risk Approach



Owners, Designers, Contractors, and CMGC

- Why do owners like CMGC?
- Why do designers like CMGC?
- Why (most) contractors like CMGC?
- What happens if the total cost of the project is not agreed to by the team?
 - There is a simple solution
 - Rarely needed

Do Bid Prices Tell The Whole Story?

- The simple answer is **NO**
- We need to look at TOTAL PROJECT COSTS
 - This is the total cost to the agency to complete a project
 - Engineering costs
 - Right of way
 - Environmental permitting
 - Traffic management
 - Construction management
 - Maintenance
 - Safety costs: police, flaggers, etc.

Factoring Non-bid Costs In Decision Making



- Decision makers should use both bid costs and agency costs in decision making
- There is no one ABC decision-making solution
 - Some agencies need a simple process
 - Some need detailed processes
- Oregon Analytical Hierarchy Process
 - Sophisticated analysis approach
 - Includes agency costs and indirect costs
- Connecticut DOT process
 - Simplified approach to total project cost

Conclusion



- ABC Costs depend on many factors:
 - Speed of construction
 - Incentive/Disincentive Clauses
 - Local capabilities
 - Risk analysis
- Bid prices do not tell the whole story
 - Consider non-bid costs in ABC decision making

Questions









Innovative Bridge Designs for Rapid Renewal SHRP2, R04 Case Studies and Lessons Learned

Finn Hubbard, Fickett Structural Solutions SHRP2 ABC/PBES Implementation Technical Lead



AMERICAN ASSOCIATION OF STATE HIGHWAY AND TRANSPORTATION OFFICIALS



Next Generation Innovative Bridge Design Projects

- Eight projects scattered around the county
 - Arizona, Gila River Indian Reservation
 - California, Fort Goff Creek
 - Kentucky, Stewarts Creek
 - Maine, Kittery Overpass
 - Missouri, Boone County
 - Rhode Island, Warren Avenue
 - Wisconsin, I-39/90
 - Michigan, Seney National Wildlife Refuge

Gila River - Arizona



- Project Delivery CMGC
- Construction Manager/General Contractor
 - Team the GRIC DOT with the designer and contractor
 - Allows maximum use of contractor's means and methods
 - Owner intimately involved in process
 - Bridge slide project (SIBC)
 - Wide open site, good for slide in ABC

Gila River - Arizona



Gila River - Arizona



Gila River - Arizona



Fort Goff Creek, California

- Built in a remote location in Northern California
 - 90 minutes to nearest ready mix plant
 - Precast answers this quality issue well
- Lessons Learned
 - Allow time for all needed pre-approvals
 - Entire team must be on board with ABC approach and available
 - ABC allowed construction in one short season

Fort Goff Creek, California



Stewarts Creek, Kentucky

- Replaced 2 bridges using R04 ABC techniques.
- A + B bidding, (Cost plus time)
 - Shorten closure time
 - Total project only 38 days
- Galvanized and painted steel superstructure
- Galvanized deck rebar
- Super in 2 longitudinal pieces
- Preassembly worked great




Stewarts Creek, Kentucky



Kittery Overpass, Maine

- Replaced aging concrete ridged frame bridge.
- Maximum closure time was 35 days, used 29
- Heavy tourist area
- Contractor redesigned precast abutment wall to footing connection, accepted by Maine DOT
- Northeast Extreme Tee Deck Beams (NEXT)
- Carbon fiber prestressing strands to be used
 - No corrosion issues with stand
 - Also used "Z" bar in beams



Kittery Overpass, Maine



Kittery Overpass, Maine



Lessons Learned, Kittery Overpass

- ABC works!
- Traffic interruptions was minimized
- The tourist season saw minimal effects
- Locals really got involved in the whole ABC process
- Local police suggested useful modifications to the traffic management plan
- Excellent local and state wide press
- A + B bidding was successfully used

Route B Bridge, Boone County, Missouri

- Replaced bridge on Route B over Loop 70 in Columbia, MO
- ABC and Geosynthetic Reinforced Soil Abutments (GRS)
- Lessons Learned:
 - Make sure modular block are available that meet the spec.
 - Anyone can build a GRS Abutment
 - Present new technology early to contractors

Route B Bridge, Boone County, Missouri



Warren Avenue, Rhode Island

- Replaced highly deteriorated Warren Ave Bridge in Providence
- Lessons learned:
 - Semi twin bridge took over 400 days to build
 - New bridge closed road to traffic for 21 days
 - Very happy locals!



Warren Avenue, Rhode Island



Warren Avenue, Rhode Island







- Replaced 5 bridges using accelerated precast pier technique.
- ABC applied to pier construction
 - Precast columns and caps on cast-in-place footings
- Five median piers between I-39 lanes
- Saved 3 weeks time per bridge
- Main ABC driver was safety
 - Less exposure of traffic to contractor
 - Less exposure of contractor to traffic

I-39/90, Wisconsin

Genîe S-65

I-39/90, Wisconsin



Lessons Learned, Wisconsin


- The first precast ABC project was pricey
- Better price with second contract
- Price was the same as cast-in-place on third contract



Seney National Wildlife Refuge, Michigan

- Federal Lands Highway applied R04 Toolkit to Seney National Wildlife Refuge PBES project
- Single lane, three-span continuous concrete box beam bridge
- Piers/abutments built with precast pile caps
- Placed a concrete overlay on top of boxes
- Concrete rails cast on to boxes before beam erection
- Prefabrication will limit impacts in an environmentally sensitive area

Seney National Wildlife Refuge, Michigan







Seney National Wildlife Refuge, Michigan



Three R04 Showcases Three Peer to Peer Exchanges

• Implementation projects, Showcases and Peer to Peer exchanges provided various lessons learned



Many Forms of ABC

- Multiple pieces assembled on site or off-site
- Slide in Bridge Construction (SIBC)
- Self Propelled Modular Transporters (SPMTs)
- Keep your toolkit open to all ideas when considering ABC



Contract Methods Vary

- Contracting methods can very depending on needs
 - Design, bid, build (Traditional)
 - Design, build (Less control)
 - Construction Manager/General Contractor (CMGC)
 - A + B, Cost plus time



Time Savings Considerations

- Determine need for speed (maximum closure time)
- SPMTs are very fast, but pricey.
- SIBC is a nice combination of speed and cost.
- If 14 to 21 days will work, assembling pre-built pieces is cost effective.
- Weigh cost for speed.
 - Choose the time line carefully!



Lessons Learned (The Hard Way)



- Survey twice, make sure its right
- Need good concrete bond to UHPC
- Must use high quality joint grout material
 - Avoid maintenance issues down the road
 - UHPC has been a great step forward
- Double check all rebar clearances during shop drawing reviews
- If using rebar couplers in precast elements, templets, templets!

Owner Lessons Learned

- "DOT's need to be innovative to stay relevant."
- Durable joints are a must to gain acceptance.
- A top-down team approach with real resources committed is critical.
- Cultural change from "we have always done it this way" is not easy.
- DOT's can gain real political capital from ABC.

Concluding Thoughts



- Be open minded.
- Do not be afraid to experiment with the method and materials
- Seek designer and contractor input before AND after every job for improvements
- Expect great publicity from ABC projects
 - Let the public know what your doing and why it is special!



Questions?



