

August 5, 2014

LETTING DATE	TIP #	COUNTY	DESCRIPTION
Dec-18-2012	U-2810B	Cumberland	SR 1003 (Camden Rd.) Over CSXT (RO)
Jan-18-2013	U-4412	Haywood	SR 1184 over NS (RO)
Aug-20-2013	R-2707B	Cleveland	Dual bridges on US 74 Shelby Bypass (RO's)
Sep-17-2013	R-2633BA	New Hanover	Wilmington Bypass (US-17 / I-140) 4 bridges over CSXT (RO's)
Sep-17-2013	R-2633BB	New Hanover	Wilmington Bypass (US-17 / I-140) 6 bridges over CSXT (RO) & 2 bridges over Progress Energy (RO)
Feb-18-2014	U-4432	Wake	Bridge No. 259 on SR 1370 (Tryon Rd.) over NS (RO)
Apr-17-2014	U-0071	Durham	CSXT over US 70 Bypass (RU)
Apr-17-2014	U-0071	Durham	Durham Freeway Connector over NCRR & NS (RO)
Apr-17-2014	U-0071	Durham	Durham Freeway NBL widening over CSX (RO)
Apr-17-2014	R-4047	Haywood	Bridge 320 on NSRR over NC 209 (RU)
Jun-17-2014	B-4554	Jackson	Bridge # 145 on US 23-74 over NS (RO)
Jun-17-2014	B-4983	Burke	SR 1618 (Icard School Road) over NS (RO)
Dec-15-2014	U-3308	Durham	NS/NCRR over NC 55 (Alston Avenue) (RU)
Dec-15-2014	U-3308	Durham	CSX/NCRR over NC 55 (Alston Avenue) (RU)
Dec-15-2014	U-3315	Pitt	10th Street Connector over CSXT (RO)
Jan-15-2015	U-2525B	Guilford	Greensboro Eastern Loop over NCRR/NS (RO)
Feb-17-2015	B-5136	Cabarrus	Bridge Nos. 66 & 69 on US 29 / US 601 (NBL & SBL) over NS/NCRR (2RO)
Aug-18-2015	R-1015	Craven	US 70 Havelock ByPass over NS/NCRR (RO) & Camp Lejuene RR
Oct-20-2015	U-3109A	Alamance	Mebane - NC 119 over NCRR/NS (RO)
Jun-20-2017	B-4490	Cumberland	
Jun-20-2017	B-4746	Forsyth	
Jun-20-2017	U-4437	Wake	NS/CSX/NCDA/NCRR over Blue Ridge Road
Feb-19-2018	R-2527	Mongomery	RRUP
Jan-15-2019	R-2707C	Cleveland	US 74 over CSXT (Dual RO) and NC 180 (North Post Road) over CSXT (RO)
Feb-19-2019	U-4414	Cumberland	SR 1007 (All American Freeway) under CFR (RU)
Feb-19-2019	U-4414	Cumberland	SR 1007 (All American Freeway) over AR (RO)
Aug-20-2019	B-4964	Rockingham	Bridge 85 on SR 2600 over NS (RO)

AGREEMENT TO RAILROAD	AGREEMENT FROM RAILROAD	DATE NEEDED (10 WKS.)	STATUS	PE Group	RAILROAD COMPANY
Feb-03-2009	Apr-06-2009	Oct-09-2012	Distributed	JMB	CSX
Jan-25-2011	May-04-2011	Nov-09-2012	Distributed	QHN	NSR
Jan-10-2012		Jun-11-2013	Pending	WKF/HNTB	CSX
Jun-03-2011		Jul-09-2013	Pending	ORA	CSX
CSX 12/19/11; Progress Energy		Jul-09-2013	Pending	WKF/LB/A&O	CSX/Progress Energy
Oct-16-2012		Dec-10-2013	Req'd	BCH	NSR
		Feb-06-2014	Req'd	WKF/MI	CSX
		Feb-06-2014	Req'd	WKF/WE	NSR/NCRR
		Feb-06-2014	Req'd	WKF/SEA	CSX
		Feb-06-2014	Req'd	WKF/STEW	NSR
		Apr-08-2014	Req'd	QHN	NSR
Oct-28-2011		Apr-08-2014	Executed	QHN	NSR
		Oct-06-2014	Req'd	WKF/STV	NSR / NCRR
		Oct-06-2014	Req'd	WKF/LPA	CSX
		Oct-06-2014	Req'd	WKF/KHA	CSX
		Nov-06-2014	Req'd	WKF	NSR
		Dec-09-2014	Req'd	BCH	NSR
		Jun-09-2015	Req'd	WKF	
		Aug-11-2015	Req'd	RMG	NSR/NCRR
		Apr-11-2017	Req'd	BSC	
		Apr-11-2017	Req'd	JMB	
		Apr-11-2017	Req'd	WKF	NSR/CSX/NCDA/NCRR
		Dec-11-2017	Req'd	WKF	
		Nov-06-2018	Req'd	JMB	
		Dec-11-2018	Req'd	WKF	CFR
		Dec-11-2018	Req'd	ORA	AR
		Jun-11-2019	Req'd	JCF	NSR / CATS