



# Fort Goff Creek Bridge R04 ABC Project

Presented by  
Michael Kever, PE  
Deputy Division Chief  
Structure Design  
Caltrans

Written by  
Dorie E. Mellon, PE  
Structure Policy & Innovation  
Caltrans

January 11, 2015



U.S. Department of Transportation  
Federal Highway Administration




TRANSPORTATION RESEARCH BOARD  
OF THE NATIONAL ACADEMIES

# Fort Goff Creek Bridge



Lead Adopter

## SHRP2 Solutions Innovative Bridge Designs for Rapid Renewal



# Fort Goff Creek Bridge



## Fort Goff Creek Bridge Streambed Restoration Project

- California law requires unimpaired passage for all anadromous fish at stream crossings
- Replace 60-year-old culvert with 60' long single span bridge



# Fort Goff Bridge

## Multiple Funding Sources

Fisheries Restoration Grant Program (FRGP) [capital]

**Cal Department of Fish & Wildlife (CDFW)**

**National Oceanic & Atmospheric**

**Administration (NOAA) Fisheries**

**National Marine Fisheries Service (NMFS)**

Caltrans SHOPP (Minor fund) [support]

Office of Traffic Safety [capital]

SHRP2 (Strategic Highway Research Program #2) [support & capital]

**American Association of State Highway & Transportation Officials (AASHTO)**

**Federal Highway Administration (FHWA)**

United States Fish & Wildlife Service (USFWS) [support]

Pacificorp Coho Enhancement Fund (CEF) [capital]



# Fort Goff Creek Bridge


**Fort  
Goff  
Creek  
Bridge**



## Challenges:

- Project in severe climate area
- Freeze-thaw cycles and heavy salting
- Nearest batch plant located 90 minutes away from site

# Early Analysis for Structure Type




Advance Planning Study  
Alternatives

Cast-in-place  
\$1,043,000

Precast Superstructure  
\$937,000

All Precast Elements  
\$928,000

# Type Selection




## Prefabricated Elements

- PC Voided Deck Slabs
- PC Abutment Elements
- PC Wingwalls
- Prefabricated Rail


## Type Selection Drivers

- Ensure concrete quality
- Reduce days of detour
- Reduce impact to stream bed
- Reduce risk of second season



# ABC Toolkit Implementation

- Single row of piles
- Repeatable elements
- Pick weight under 95K
- Pre-assemble substructure elements prior to shipping
- Fabrication tolerances in specifications



# Bid Process

Design-Bid-Build/Low Bidder

Structure estimate at time of bid: \$978,572

Successful bid: \$1,309,843

Final Cost: \$1,400,303 (\$660/sqft)

Difference due to

- Award to 3<sup>rd</sup> bidder
- 7 bidders but only 1 prefab subcontractor
- Remote location
- Perceived difficulties with aesthetics

# Construction: Detour



# Construction: Foundation



# Construction: Foundation

Abutment bearing pads  
September 11 & 12



4 sac slurry for abutment bearing pad

# Construction: Abutments



- 6 precast abutment elements, 85kips each
- Voids formed with 36" diameter corrugated metal pipe

# Construction: Abutments



Erect abutment segments and grout keyways - September 16 & 17



# Construction: Abutments



Stress and grout tie rods - September 18

Grout abutment stem voids - September 19

Cure stem grout over weekend - September 20-21

# Construction: Precast Erection



Crane set up September 22, Girders and Wingwalls erected September 23

# Construction: Precast Erection



# Construction: Connections



# Construction: Rail & Aesthetics



California ST-70 Bridge Rail  
installed in 6 hours



Architectural treatment achieved by  
the use of form liners and on-site  
staining.

# Completed Project



Foundation  
71 days

Structure  
23 days

Road  
21 days

# Lessons Learned: CIDH Piling



1. Take foundation risk into account when developing schedule
2. Consider drilling system submittal to ensure drilling contractor shows up with the right equipment for the job.
3. Use spread footing or driven piles when possible to control schedule.

# Lesson Learned: PC Abutments

Impact of abutment segment connection method on working days




Craig Creek Bridge  
Closure Pour Method  
5 days from setting abutments  
to setting girders



Fort Goff  
Post tension method  
8 days from setting  
abutments to setting  
girders

# Lessons Learned: PC Abutments

Grouting keyways and post tensioning ducts proved challenging.  
Enlarge keyways to allow taping of duct connections.



# Lessons Learned: Review & Inspection



- Increased lead time for shop plan review
- Allocate adequate resources for source inspections
- Develop guidance for shop plan review
- Abutment seat grades require close review on shop plans
- Precast QC/QA needs to be closely monitored and enforced
- Review all shop plans concurrently to avoid conflict (precast, post-tension, and prefab rail)

# Lesson Learned: Rebar Congestion

Pay close attention to steel congestion, particularly in skewed elements.



# Lessons Learned: Deck Overlay

Differential girder elevations are smoothed over with deck overlay




# In Review

- Successfully implemented SHRP2 ABC Toolkit
- Gathered Lessons Learned to further develop ABC Toolkit
- CT Construction and Program Managers have already targeted multiple projects for similar ABC approach
- Feedback from contractor positive. Project constructible within skill and equipment capability of average contractor.
- We need to work with the precast industry in California for smoother process
- Caltrans will continue to pursue ABC on a larger scale

# ABC multi-span pilot project program


Caltrans has been slower than other states to adopt multi-span ABC while investigating seismic performance of prefabricated structures.

The results are in ...



The next step is to mainstream ABC in California is a multi-span ABC Pilot Project Program.

# Thank you



## Caltrans ABC Contact Information

Roberto Lacalle

[roberto.lacalle@dot.cal.gov](mailto:roberto.lacalle@dot.cal.gov)

916-227-4484

Dorie Mellon

[dorie.mellon@dot.ca.gov](mailto:dorie.mellon@dot.ca.gov)

916-227-8268

Ron Bromenschenkel

[ron.bromenschenkel@ot.ca.gov](mailto:ron.bromenschenkel@ot.ca.gov)

916-227-8151

Mike Keever

[mike.keever@dot.ca.gov](mailto:mike.keever@dot.ca.gov)

916-227-8806